

Region	Municipality	Location	Ethnicity of returnee beneficiaries	No. of returnee beneficiaries (families)	Location IDPs returning from	Description	Phase	Implementing Organisation(s)	Status	Details of current status	Donor
GNJILANE/GJILAN	Gjilan/Gnjilane	Abdullah Presheva, Gnjilane/Gjilan Town	Roma	25	Serbia	Housing reconstruction, household support, health and education inputs, IG and community development for 25 Roma families		ARC	Ongoing	After a series of GSVs & endorsement of CP on 25 March 03, ARC assessed 20 interested families, May 04. Housing reconstruction for all beneficiaries started; total 61 houses reconstructed. 13 IG projects implemented. 29 families/114 persons returned as of 10/12/04. Albanian language "Catch-up classes" under discussion with municipality. Project implementation extended to 2005.	Dutch Government
GNJILANE/GJILAN	Gjilan/Gnjilane	Abdullah Presheva, Gnjilane/Gjilan Town	Roma	1	Serbia	Housing reconstruction, infrastructure (electricity and water connection) for 6 Roma families.		UNDP/KEK	Completed	Reconstruction completed. One family returned, 3 pending, 2 withdrawn (houses under HPD administration). Electrical connection provided by UNHCR through KEK. Water/sewage connection provided by Municipality. Completed July 03.	UNDP
GNJILANE/GJILAN	Gjilan/Gnjilane	Gornji Makres/Makresh i Eper & Donji Makres/Makresh i Poshtem	Serb	60	Various	Housing reconstruction, household support, IG, infrastructure health and education inputs for 60 families (IDPs and the remaining population).		Various	Completed	22 families returned. Reconstruction and repairs completed. Health and education infrastructure repaired/created/equipped. IG provided. Completed 02.	Various
GNJILANE/GJILAN	Gjilan/Gnjilane	Mozgovo/Muzgovë	Serb	11	Kosovo / Serbia	Housing repair/reconstruction, household support, electrical repair and income-generation for 11 families		Various	Completed	Housing reconstruction completed. 11 families/16 persons returned. All occupied. Road & IG components completed. Community vehicle purchased.	BPRM agencies and RRRF
GNJILANE/GJILAN	Gjilan/Gnjilane	Zheger/Zegra	Serbs and Albanians	42	Serbia/Kosovo	Support to potential return		CARE	Interest	TF held 15 June 05, IDP & IIDP leaders shared list of 42 potential returnees. The possibility of having focus group meeting was discussed. CARE will draft CP and prepare final list of Serb returnees.	
GNJILANE/GJILAN	Kamenice / Kamenica	Lještar/Leshtar	Serb / Albanian	48	Various	Housing reconstruction, household support, agriculture and infrastructure support.		Various	Completed	Housing reconstruction completed July 02. Agricultural projects provided. Infrastructure projects completed (road repair and water supply). Completed Summer 02.	Various
GNJILANE/GJILAN	Kamenice / Kamenica	Lještar/Leshtar	Roma	3	Kosovo	Housing and reconstruction for 3 Roma houses.		CARE	Completed	Completed August 03.	CARE
GNJILANE/GJILAN	Kamenice / Kamenica	Oraovica/Rahovicë	Serb / Albanian	37	Kosovo / Serbia	Housing reconstruction and return of 21 K-S and 16 K-A families, household support, infrastructure, IG and community integration initiatives.		Sveti Nikola, Municipality	Endorsed and awaiting funding	Concept Paper (CP) submitted on 10 Mar 03, endorsed by MWG, 27 Jan 04. Forwarded for central level review on 11 Oct 04. MWG meeting on 7 June 05 discussed modified CP by NGO Sveti Nikola, which took over from UMCOR in May 05. Sveti Nikola covered the time lapse since the approval of former CP since Oct 04. MWG 5 July deferred endorsement of CP (revised) until receipt of the comments from Municipal partners.	
GNJILANE/GJILAN	Novo Berde / Novo Brdo	Stara Kolonija/Kolonija e Vjeter	Serb	10	Various	Housing reconstruction, household support, income-generation, health inputs and community development.		ARC	Completed	Multi-sectoral program including: repair/reconstruction of 27 houses, health, humanitarian, community, reconciliation and IG components completed by September 2002. 41 K-Serb and 17 K-Albanian returned.	BPRM

Region	Municipality	Location	Ethnicity of returnee beneficiaries	No. of returnee beneficiaries (families)	Location IDPs returning from	Description	Phase	Implementing Organisation(s)	Status	Details of current status	Donor
GNJILANE/ GJILAN	Novo Berde / Novo Brdo	Various	Serb	38	Various	Housing reconstruction for 38 minority beneficiaries.		CCK	Completed	CCK has completed reconstruction/construction of 38 houses. The beneficiaries are residents and returnees of minority community. Also the secondary road repair in Jasenovik was completed for the length of 10km.	CCK
GNJILANE/ GJILAN	Novo Berde / Novo Brdo	Klobukar/Kilobukar	Serb	To be determined	Serbia	Support of potential K-Serb return.		VOK, Municipality	Endorsed and awaiting funding	CP was done by Municipality in March 03, not endorsed. 2nd CP by VOKAM in Oct 03, not endorsed. Outstanding issue-IDPs interest. GIV 12-13 Feb 03. GSV on 12 Mar 03. TF held on 14 Mar 05. Increased interethnic dialogue is ongoing to revive relationships. IDPs wish to be relocated in secondary displacement, mahalla Barimska. A Mun.Working Team visited 40 IDP families in Serbia (09-12 May 05) to identify potential returnees & finalize CP, includes 24 IDP families. MWG on 30 May adopted CP in principle pending inclusion of comments from all actors & consolidation with separate CP prepared by Voice of Kosovo. Task Force met 06 June for this purpose; MRO tasked to finalize CP. MWG 27 June adopted final CP.	
GNJILANE/ GJILAN	Strpce / Shterpce	Gornja Bitinja/Biti e Eperme	Albanian	74	Kosovo	Multi-sectoral support for return of 74 K-A families, including housing repair/reconstruction, community infrastructure, IG, health inputs and community initiatives.	2 of 3	ARC/DRC	Ongoing	CP endorsed by MWG on 8 August 03 and by RCG/TAB on 19 August 03. Reconstruction of 46 houses (IV and V Cat) completed 30/06 and infrastructure completed 31/08. Agricultural input provided in April/May 04. inter-ethnic dialogue being implemented by CARE under START II. Phase II includes housing reconstruction for 30 returnee families and minor repair for 27 remainee families, and connection to new water and electricity networks for both Phase I and II housing beneficiaries. 30 Cat IV-V houses under reconstruction and all 27 Cat II-III houses completed. Water and electricity connected to 71 houses. Outstanding needs for Phase III include community stabilization, health, IG and inter-ethnic dialogue, with funding discussions ongoing.	KCB and DANIDA
GNJILANE/ GJILAN	Strpce / Shterpce	Donja Bitinja/Biti e Poshtme	Albanian	55	Kosovo	Support to return of 55 K-A families through housing reconstruction, IG, health inputs and community initiatives.		ARC (MCI / Canadian Govt / UNHCR)	Completed	Spontaneous return of 26 heads of families in May 02. 55 returnee houses reconstructed, 13 K-Serb houses plus 4 vulnerable families in the Municipality and 12 houses in Zhupa valley. Well-cleaning and household and food assistance provided. Agricultural/income-generation assistance provided. Project completed in April 03. Infrastructure project ongoing (water system). Finalization of outstanding TPAs ongoing.	Dutch Government
GNJILANE/ GJILAN	Ferizaj / Urosevac	Halit Ibishi & Sellahane, Urosevac/Ferizaj Town	Roma / Ashkali / Egyptian	To be determined	Serbia / FYRoM	A "pre-return" project to provide legal assistance for RAE property issues and caseload assessment, infrastructure rehabilitation, small-scale IG, inter-ethnic dialogue and advocacy.		CARE	Pipeline	First GIV October 03. First GSV December 03. CARE engaged in dialogue and advocacy with RAE community. Concept Paper under development.	

Region	Municipality	Location	Ethnicity of returnee beneficiaries	No. of returnee beneficiaries (families)	Location IDPs returning from	Description	Phase	Implementing Organisation(s)	Status	Details of current status	Donor
GNJILANE/GJILAN	Ferizaj / Urosevac	Babljak/Bablak	Serb	50	Serbia	Housing reconstruction for up to 50 K-Serb families , household support, infrastructure (electrical, water/sewage, road), access to services (renovation clinic and school), IG, inter-ethnic dialogue and community initiatives.		UMCOR	Completed	CP endorsed on 8 Aug 03 in MWG. TF was set in Oct 03 & Project signed 4 Dec 04. 48 houses including 2 houses of K/A completed in 3 phases along with infrastructure projects. Public utility services will be managed by Municipality. 146 persons/48 families (46S & 2A) returned. 3 Heads of families refused to take house keys. IGA completed. Health clinic is functional since 13 May 05. Project completed by 10 June except multiethnic school. Agreement on school is expected to be signed between UNDP & Municipality shortly.	KCB/GAR 001
GNJILANE/GJILAN	Ferizaj / Urosevac	Zaskok/Plesina	Serb/Albanian/Roma	Serbs -122 ind./30 families. 21 families from receiving community (19Albanians and 2 Roma)	Serbia	House reconstruction for 122 persons 30 Serb families, 19 Albanian & 2 Roma families. IG projects, community infrastructure rehabilitation, reintegration & FoM.		ARC	Endorsed and awaiting funding	Two TF meetings were held. CP was discussed in MWG, 27 May & 10 June 05, comments of the partners were incorporated. Number of IDPs, IIDPs was 122 persons/30 families. 21 families from receiving community (19A+2 Roma), 51 houses to be constructed/repaired. It includes all essential components for sustainability of the project. 15% financial contribution of municipality for health centre including a laboratory, identification of one nurse amongst IDPs. Sewage network a joint activity with the municipality. CP endorsed on MWG on 10 June 05.	
GNJILANE/GJILAN	Ferizaj / Urosevac	Talinoc/Talinovac	Serb	to be determined	Serbia	Support of potential K-Serb return.		CARE	Endorsed and awaiting funding	UMCOR organised GSV with 7 IDPS from Serbia, and 3 IIDPS from Shtpce. A positive dialogue was held with Albanian community on 17 January proceeded by another multiethnic dialogue on 9/10 February 05 at Brezovica/a. UMCOR made the initial assessment of the houses engaging both the communities.CARE took over the project from UMCOR in view of their departure. Concept Paper submitted to European Agency for Reconstruction early in May 05.	
GNJILANE/GJILAN	Ferizaj / Urosevac	Babushi/Babus	Serb	Pre conflict 289 Serb.		Multi-sectoral assistance for return of 83 Serb families, including housing reconstruction, community infrastructure, IG, capacity building projects.		UMCOR/European Perspective	Endorsed and awaiting funding	European Perspective took over from UMCOR. GSV on 11 May 05. CP was discussed in MWG 27 May & 10 June 05. TF was held on 15 June 05 to negotiate IDP concerns such as building of 83 houses instead of 69 reflected in CP & completion of electricity network, renovation of school & health center. EP after mutual consultation with IDPs on key issues agreed to revise the CP. TF 29 June approved revised CP, endorsed by MWG 8 July 05.	
GNJILANE/GJILAN	Ferizaj/Urosevac	Nerodime/Nerodimlje	Serb	Pre-conflict 22 Serb families	Serbia	Support of potential K-Serb return.		ARC	Interest	Before the conflict, village was inhabited by two ethnicities Albanians & Serbs. First GSV held on 24/25 Jan 05 for IDPs & IIDPs based in Shterpce/Strpce & Serbia. GIV & GSV visits were organized on 1 & 4 May 05. Multi-ethnic dialogue was held on 10 May 05	
GNJILANE/GJILAN	Ferizaj / Urosevac	Stojkovic mahalla, Balej/Balic	Serb	30	Serbia	Support of potential K-Serb return.		ARC	Endorsed and awaiting funding	ARC met with 15 family representatives in Kraljevo/Serbia to brief them on CP. Special MWG session held on 3 Dec 04, endorsed the CP.	

Region	Municipality	Location	Ethnicity of returnee beneficiaries	No. of returnee beneficiaries (families)	Location IDPs returning from	Description	Phase	Implementing Organisation(s)	Status	Details of current status	Donor
GNJILANE/ GJILAN	Ferizaj/Urosevac	Ferizaj/Urosevac town	Serb	30	Serbia/ Kosovo	Support of potential K-Serb return.		ARC	Interest	First TF 31 May 05 on Return to Ferizaj/Urosevac town. 2nd TF took place on 15 June 05. IDP Rep & ARC prepared a list of thirty potential returnees. ARC in coordination with KPS and KPC will proceed for individual interviews & identification of return places. 30 apartments have illegal occupation & 40 houses completely destroyed. First GSV held on 6 July with 13 participants. 2nd GSV to be held 21 July with 13 participants. Illegal occupation of property was discussed in TF on 5 July 05.	
GNJILANE/ GJILAN	Viti/Vitina	Podgorce/Podgorc	Serb / Albanian	38	Kosovo / Serbia	Housing assistance to 34 K-S and 4 K-A families, household support, community development, economic and health and community infrastructure		ARC	Completed	RCG/TAB endorsed the CP on 25 March 03. 74 housing repair/reconstruction interventions completed, with approx. 13 TPAs outstanding. Infrastructure (electrical repair/connection, water well repair/construction and road/bridge repair) completed. Health, IG and community inputs completed. Only 2 of 34 K-S properties, and 4 of 6 K-A returnee properties occupier-ethnic dialogue full-time as of 26 November. Vacant properties placed under HPD administration as of 04 October 04. ARC project official closed on 31 October but the Taskforce still meets to discuss low occupancy and next steps. Village council established to upgrade interethnic relations and encourage Kosovo Serbs to return in the village.	Germany, UK and KCB (GAR 0014)
GNJILANE/ GJILAN	Viti/Vitina	Zitinje/Zhiti	Serb	32	Kosovo / Serbia	Housing reconstruction for 29 families, household support, infrastructure development, IG and inter-ethnic dialogue. Includes outreach to/assessment of more IDPs for potential second-phase return.		CARE	Ongoing	House assessment was completed, Mar 05. 32 beneficiaries identified, 18 TPAs were signed. 14 IDPs from Kraljevo visited their houses, church & graveyard in GSV on 3 Mar 05. The construction of 25 houses is completed & remaining are under construction. Electricity network is completed for first 25 houses.	EAR
GNJILANE/ GJILAN	Viti/Vitina	Grmovo/Germove	Serb	To be determined	Serbia	Support of potential K-Serb return.		UMCOR	Endorsed and Awaiting funding	First GSV held July 02. IDPs agreed for CP & for multiethnic Village Council (VC), Aug 04. VC held first TF on 5 Nov. GIV was on 12 Nov. VC prioritized on village profile, final list of potential returnees, damages & community infrastructure assessments on 19 Nov. CP drafted, a meeting was held with all partners to finalize the components. CP was presented to President, VC of Albanians & IDPs. ARC took over project from UMCOR, presented CP in MWG 26 May & 14 June 05. MWG 28 June 05 endorsed revised version of CP including comments of all the partners.	
MITROVICA / MITROVICA	Vushtrri/Vucitrn	Ashkali Quarter (Urban Vushtrri/Vucitrn)	Ashkali (with other non-Serb minority community members)	35	Kosovo	Housing reconstruction, infrastructure rehabilitation, IG and dialogue activities, to benefit also March Ashkali IDPs (35 families). Involvement of Municipality structures and local NGOs foreseen. A Community Policing project deploying 10 officers is scheduled to start after the police station is handed over to KPS on 24 February.	1 of 1	LWF	Endorsed and awaiting funding	CP endorsed by the MWG on 18 November 2004, submitted by the municipality for central review on 31 January 2005. Further activities pending policy endorsement from the central level and funding.	

Region	Municipality	Location	Ethnicity of returnee beneficiaries	No. of returnee beneficiaries (families)	Location IDPs returning from	Description	Phase	Implementing Organisation(s)	Status	Details of current status	Donor
MITROVICE / MITROVICA	Vushtrri/Vucitrn	Novo Selo / Maxhunaj	Serb	35	Kosovo / Serbia	Housing reconstruction, infrastructure, IG and employment opportunities, provide social services including training and education, and facilitate community awareness and reconciliation initiatives	1 of 2	Lead: LWF. Others: CARE as dialogue partner (funded under GAR)	On hold	Reconstruction of 35 houses completed (unoccupied). Infrastructure (road rehabilitation, electricity and water network and bridge construction). Outstanding issues: land, security and lack of economic opportunities. Inter- ethnic dialogue and cooperation ongoing. Decision about the return still pending. At the MWG of 21/10/04, LWF handed over to the Municipality keys of 8 beneficiaries who had never signed the certificates of completion and are reported not be interested in return. A GSV organised jointly by MCR Field Office Mitrovica/e and RCRU took place on 22 April. 12 IDPs participated.	Germany
MITROVICE / MITROVICA	Vushtrri/Vucitrn	Novo Selo / Maxhunaj	Serb	35	Serbia	Housing reconstruction, infrastructure, IG and employment opportunities, provide social services including training and education, and facilitate community awareness and reconciliation initiatives	2 of 2	Lead: LWF. Others: CARE as dialogue partner	On hold	Reportedly, the interest still exists. On hold due to lack of occupancy of houses reconstructed in Phase 1	
MITROVICE / MITROVICA	Vushtrri/Vucitrn	Nevoljane/Nevoljan and Vrnica/Vernica villages	Serb	60	Kosovo / Serbia	Supporting return through housing reconstruction, community awareness and reconciliation activities, creating employment opportunities and implement infrastructure and complementary community development programs.		Lead: GOAL. Others: CARE as dialogue partner	Interest	Low profile inter-community phase. Ongoing facilitation of inter-ethnic dialogue and confidence building measures.	
MITROVICE / MITROVICA	Vushtrri/Vucitrn	Pantine/a	Serb	11	Kosovo / Serbia	Housing reconstruction, rehabilitation of infrastructure, IG and job creation for the returnees and the receiving community		Lead: LWF. Others: CARE as dialogue partner	On hold	Project M/RWG and TAB on 28 May 2003. Part of the project, including village infrastructure and reconstruction assistance to 15 vulnerable Kosovo Albanian families provided. Kosovo Serb IDPs withdrawn their support to the project over a disagreement concerning number of intended beneficiaries.	
MITROVICE / MITROVICA	Vushtrri/Vucitrn	Druar/Drvare	Serb	8	Kosovo	Support to return		Lead: UNHCR, CARE, supported by MWG	Interest	The first GSV since 1999 took place in the village on 5 July 2005. 8 Kosovo Serb IDPs participated with positive results as spontaneous interethnic dialogue occurred with Kosovo Albanian receiving community members coming to welcome their former neighbours.	
MITROVICE / MITROVICA	Vushtrri/Vucitrn	Samadrexhe/ Samodreza	Serb	12	Kosovo/ Serbia	Support to return		Lead: UNHCR, CARE, supported by MWG	Interest	The first GSV since 1999 took place in the village on July 2005. 12 Kosovo Serb IDPs participated with positive results (spontaneous interethnic dialogue former neighbours). Debriefing session to be conducted with CARE in Mitrovica North.	
MITROVICE / MITROVICA	Mitrovica/a	Roma Mahala	Roma	60	Kosovo / Serbia	Housing reconstruction. Drafting the urban plan in cooperation with the municipal department of urbanism; pursuing the confidence building dialogue; and conducting the property documentation survey.		Lead: DRC	Endorsed and awaiting funding	On 18 April, the Municipal President, UNMIK RR, UNHCR, OSCE and ORC signed an agreement which represents a consensus on an urban plan for Roma Mahala. A donors' conference organised jointly by ORC and RCRU and Municipality, took place on 5 May. Until now small part of funding was secured. The Task Force has been replaced by a broader coordinating structure that includes a Steering Committee co-chaired by the Ministry of Communities and Returns (MCR) and the Municipality of Mitrovicë/a with sub-groups working specifically on Legal and Protection issues, Community Development and Technical Implementation. ORC's Minority Rights Adviser is serving as Executive Officer to the Return to Roma Mahala coordination and implementation structure. Outstanding issues: urban plan for municipal land 1 and 2 and for the Roma private property and Roma IDPs consent to the project.	
MITROVICE / MITROVICA	Mitrovica/a	2 Korriku/Sitnica (South Mitrovica – Ashkali quarter)	Ashkali	19	Kosovo	Housing reconstruction for 19 families, repossession assistance, rehabilitation of infrastructure, inter-ethnic dialogue and community development.	1 of 2	Lead: NCA	Completed	Housing reconstruction and infrastructure projects (water supply and sewage system, road, green area, public lighting and telephone connections) completed. 11 Ashkali families returned from TCS in North Mitrovica to 2 Korriku/Sitnica. Total: 68 persons	Norwegian/ KCB

Region	Municipality	Location	Ethnicity of returnee beneficiaries	No. of returnee beneficiaries (families)	Location IDPs returning from	Description	Phase	Implementing Organisation(s)	Status	Details of current status	Donor
MITROVICE / MITROVICA	Mitrovice/a	2 Korriku/Sitnica (South Mitrovice – Ashkali quarter)	Ashkali / Albanian	30-35	Kosovo	multi-sectoral assistance in return (housing reconstruction / repossession, IG)	2 of 2	Lead: NCA	Ongoing	5 Ashkali families have returned to Dy Korriku, and 6 K/Albanian families who occupied Ashkali houses in Dy Korriku have returned to different mountain villages in Shala Region, Mitrovice AoR, total of 11 families rehoused.	Norwegian
MITROVICE / MITROVICA	Leposavic	Kosutovo/e, Bistrice/e, Ceranja/Ceraje.	Albanian	50	Kosovo	Housing reconstruction, rehabilitation of infrastructure, income generation, agricultural support and job creation for 50 Albanian and 50 Serb families.		Lead: LWF.	Endorsed and awaiting funding	The CP from 2003 was revised by LWF and with adjusted number of beneficiary families and budget it was endorsed by the Municipal Working Group and sent for central review mechanism. Now awaiting review and funding.	
MITROVICE / MITROVICA	Skenderaj / Srbica	Rudnik/Runik	Serb	To be determined	Kosovo / Serbia	supporting return		DRC	On hold	42 Serb IDPs participated in GSVs (2). IDP representative take part in MWG. DRC's concept paper was adopted at the MWG on 24 February. KFOR completed a security assessment and DRC completed the CP. On hold as demand needs to be reassessed.	
MITROVICE / MITROVICA	Skenderaj / Srbica	Kucica/e	Serb	To be determined	Kosovo / Serbia	supporting return		LWF	On hold	After the GSV, two debriefing meetings have taken place. CP prepared, endorsed by the MWG and submitted for central review mechanism for policy approval and funding.	
MITROVICE / MITROVICA	Skenderaj / Srbica	Leqine/Leocina	Serb	To be determined	Kosovo / Serbia	supporting return		Lead: UNHCR	Interest	A GSV took place on 27 April and went positively. A debriefing session is planned.	
MITROVICE / MITROVICA	Skenderaj / Srbica	Dashevc/Dasevac	Ashkali	To be determined	Kosovo	supporting return		Municipality	Interest	GSVs and GIVs have taken place, with Municipal involvement and contact with village leaders. Return is viewed positively. CP prepared and submitted for funding	
PEJE/PEC	Gjakovë/Dakovica	Brekoc/Brekovac	Roma / Askali / Egyptian	20	Montenegro	Housing reconstruction, inter-ethnic dialogue.	1 of 2	ICMC (lead) THW (Housing)	Completed	Municipal authorities have demonstrated significant support for this project. MAP, (A)DMAPs and MR have undertaken 3 GIVs to Montenegro. Phase I, which began September 2004, has been completed (monitoring continues). 20 families (117 people) have returned under this phase (mainly to the Brekovac/ Brekoc area, but also to several other parts of Gjakovë/Dakovica town).	
PEJE/PEC	Gjakovë/Dakovica	Brekoc/Brekovac	Roma / Askali / Egyptian	23	Montenegro	Construction of social housing for 23 minority families, and reconstruction of houses for 10 receiving community families.	2 of 2%	ICMC	Endorsed and awaiting funding	Municipal authorities have demonstrated significant support for this project. MAP, (A)DMAPs and MR have undertaken 3 GIVs to Montenegro. The draft CP for Phase II, which foresees the return of 23 RAE families to Gjakovë/Dakovica, has been approved. Implementation of the project will proceed once funding has been secured. The project is aimed at RAE IDPs without property rights who wish to return and can do so safely. Their previous housing was in unsuitable locations (mainly because of the risk of flooding), and they have welcomed the possibility of social housing. At their suggestion, accommodation will also be provided for majority community members, to improve social integration. Construction is likely to take 18 months. 2 years.	
PEJE/PEC	Istog/Istok	Osojan/Osojane village	Serb	150	Serbia	Housing reconstruction.		THW/MOVIMONDO	Completed	App. 150 houses reconstructed between 2001-2003. More than 100 families (350 individuals) returned since 2001. At least 10% of the houses in Osojan/e remain empty. RRRF could cover additional needs, if such occur.	French and German Governments/ CCK
PEJE/PEC	Istog/Istok	Dubrave/Dubrava	Roma / Askali / Egyptian	13	Montenegro	Housing reconstruction (61 houses for returnees and remaining EVIs), infrastructure components (rehabilitation of water and electricity systems, one school and medical facility)		SDC (Housing, Infrastructure and Income Generation), ICMC (Income Generation Opportunities), DRC & Haxhi Zeka (Returns Stabilization). Others: Mercy Corps and CDHRF.	Completed	Completed. Project and all associated direct and indirect components completed and inaugurated 14 June 2004.	SDC/SIDA/KC B/BPRM

Region	Municipality	Location	Ethnicity of returnee beneficiaries	No. of returnee beneficiaries (families)	Location IDPs returning from	Description	Phase	Implementing Organisation(s)	Status	Details of current status	Donor
PEJE/PEC	Istog/Istok	Lukavac i Thate/Suvi Lukavac	Serb / Egyptian	21	Serbia	Multisectoral return project.		DRC (lead)	Completed	Even though initial project is completed, a few families have expressed interest to return to this location. It is possible that future returns would be facilitated through RRRF. Phase II was endorsed by the MWG on 16/06/04. inter-ethnic dialogue ongoing. DRC currently implementing a fish pond IG project.	
PEJE/PEC	Istog/Istok	Drogolec/Dragoljevica & Bellopoje/Bello Polje	Serb	50	Serbia	Multisectoral return project targeting 50 families through housing reconstruction, community development, IG opportunities, inter-ethnic dialogue and civic activities.		European Perspective (EP(lead)), Community Development Fund (CDF (Community Development)), Council for the Defense of Human Rights and Freedoms (CDHRF (Interethnic dialogue)), Movimiento por la Paz, el Desarme y la Libertad (MPDL (legal/property)), International Orthodox Christian Charities (IOCC) / UNION (return Assistance)).	Endorsed and awaiting funding	CP approved by MWG on 18 August 04. TF held its first meeting on 10 September 2004, but later it (and other activities) put on hold pending funding approval from EAR. CP submitted to EAR for funding approval on 15 July 2005. It was agreed at the MWG on 13 July 2005 to set up a joint TF for both this and the Lug/Ljug & Blagača project. Implementation of the project will proceed once funding is secured.	
PEJE/PEC	Istog/Istok	Urban - Lug/Ljug & suburban Gurrakoc/Djurakovac	Serb	61	Serbia	Multi-sectoral project to facilitate the return of 61 families and their reintegration through housing reconstruction, community development, income generation opportunities, inter-ethnic dialogue and civic activities.		European Perspective (EP(lead)), Community Development Fund (CDF (Community Development)), Council for the Defense of Human Rights and Freedoms (CDHRF (Interethnic dialogue)), Movimiento por la Paz, el Desarme y la Libertad (MPDL (legal/property)), International Orthodox Christian Charities (IOCC) / UNION (return Assistance)).	Endorsed and awaiting funding	CP approved by MWG on 18 August 04. TF held its first meeting on 10 September 2004, but later it (and other activities) put on hold pending funding approval from EAR. CP submitted to EAR for funding approval on 15 July 2005. It was agreed at the MWG on 13 July 2005 to set up a joint TF for both this and the Bellopoje/Belo Polje & Drogolec/Dragoljevaca project. Implementation of the project will proceed once funding is secured.	
PEJE/PEC	Istog/Istok	Kosh/Kos	Serb	38	Serbia	Reconstruction of 38 houses, community development, IG opportunities, inter-ethnic dialogue and civic activities. Phase 1 comprises pre-returns related activities, phase 2 involves reconstruction.	1 & 2 of 3	DRC, THW, Haxhi Zeka, Bozur, Hvosno	Ongoing	CP endorsed by MWG on 19/06/03. DRC has facilitated several GSVs to Kosh/Koš, with the most recent taking place in March 2005. One house has already been reconstructed to temporarily house returnees. Since March there have been between 10 and 14 persons staying in this transit house, and it will continue to be used for this purpose until reconstruction of the other properties has been completed. (A number of houses will also be rented in Osojane/Osojan village to provide temporary accommodation for returnees.) With regard to properties funded by EAR, reconstruction work has begun on the other 27 houses for returnees, and on the 4 houses for receiving community beneficiaries. Work has also started on five of the 10 additional properties that are being reconstructed for returnees by Swedish NGO Erikshjalpen. Work on the electricity network is finished, and funding is being sought for construction of the water supply.	KCB, EAR
PEJE/PEC	Istog/Istok	Kosh/Kos	Serb	29	Serbia	Reconstruction of 29 houses, community development, income generation opportunities, inter-ethnic dialogue and civic activities.	3 of 3	DRC, THW, Haxhi Zeka, Bozur, Hvosno	Endorsed and awaiting funding	CP endorsed by MWG on 19/06/03. DRC has facilitated several GSVs to Kosh/Koš, with the most recent taking place in March 2005. DRC on 15 July submitted a request for funding to EAR and is in the process of identifying beneficiaries for Phase II. This phase will see the reconstruction of 25 houses for returnee families in Kosh/Koš and the adjacent village of Opraške/Oprashke (12 in one village and 13 in the other). It also foresees the reconstruction of 3 houses for receiving community beneficiaries.	KCB, EAR
PEJE/PEC	Istog/Istok	Srbobran	Serb	To be determined	Serbia	assistance to return			Interest	Interest to return to this location needs further verification. Srbobran was initially part of a concept paper drafted by Church World Services (CSW) that included Lukavac i Thate/Suvi Lukavac (along with Kovrag/e). CSW did not implement the project and DRC later implemented Lukavac i Thate/Suvi Lukavac. Location is on KP's list of recommended/potential return locations.	

Region	Municipality	Location	Ethnicity of returnee beneficiaries	No. of returnee beneficiaries (families)	Location IDPs returning from	Description	Phase	Implementing Organisation(s)	Status	Details of current status	Donor
PEJE/PEC	Istog/Istok	Sine/Sinaje (Gorioc)	Serb	To be determined	Serbia	assistance to return			Interest	Interest to return to this location needs further verification. Two GSVs were undertaken in July 2003 (11 participants) and October 2003 (12 participants). Only limited expressed desire to return so not prioritised. Location is on KP's list of recommended/potential return locations.	
PEJE/PEC	Kline/Klina	Binxhë/Bica	Serb	40	Serbia	Reconstruction of 40 houses. Agricultural component.		THW (housing), ICMC (cross-boundary), ACTED & DRC (agriculture).	Completed	CCK funded the reconstruction of additional six houses outside the process. Care International is currently conducting dialogue activities in the area with Binxhë/Bica, Graps/Grabac and Shtupel/Stupel. Additional returns could be facilitated through RRRF. Pending issues are mainly related to integration (education, health, public services, access to agricultural land).	German Government
PEJE/PEC	Kline/Klina	Grapc/Grabac	Serb	28	Serbia	Reconstruction of 28 houses. Agricultural component.		THW (housing), ICMC (cross-boundary), ACTED & DRC (agriculture).	Completed	inter-ethnic dialogue ongoing Binxhë/Bica, Graps/Grabac and Shtupel/Stupel. Additional returns could be facilitated through RRRF. Pending issues relate to integration (education, health, public services, access to agricultural land).	German Government
PEJE/PEC	Kline/Klina	Drenovciq / Drenovic	Serb	To be determined	Serbia				Interest	Originally part of the concept paper for return to Binxhë/Bica and Grapc/Grabac. Dropped because of funding constraints and security concerns. The concept paper originally stipulated 15 houses, the level of demand in MWG discussion has not been as high as for other locations in the municipality.	
PEJE/PEC	Kline/Klina	Klinë/a Town	Serb	To be determined	Serbia	Urban. Largely HPD property related.		UNMIK, Klinë/a municipality (MRO and MCO), DRC and ICMC	Interest	24 heads of families from Klinë/a town arrived in Binxhë/Bica in November 2003. On 28 February 2005 the first Serb IDPs (an elderly couple) returned to Klinë/a town. Since then, the momentum for return to the town by Serb IDPs has been steadily growing, with, as of 24 June 2005, 8 Serb families returning. Another 26 Serb IDP families have already expressed their desire to also return. The returns have so far gone very smoothly, with only one incident - a grenade attack on the house of one of the families, which took place on 17 June and in which no-one was injured. The response by KPS and the judicial system to this incident has been swift, and the municipal leaders have condemned the attack. On 23 June, the second generation (son and daughter-in-law) of the Tosic family (targetted in the grenade attack) returned.	
PEJE/PEC	Kline/Klina	Videjë/Vidanje	Serb	40	Serbia	Multi-seccoral return for 40 K-Serb families in two phases (25+ 15)	1 of 2	DRC	Ongoing	The concept paper was endorsed by the MWG on 26/05/04. Municipal authorities have expressed support for the project. Phase I has been completed. 25 heads of family (33 persons) returned 29 September. All 29 houses have been finished (including the 4 for the receiving community). The electricity network has been finished, and the water supply is also complete. Phase II, including construction assistance for 15 more IDP families and 5 receiving community families, has started. DRC has completed beneficiary selection for this phase. All the houses have been assessed and tripartite agreements have been signed on all of them. Preparations have begun for the water supply and electricity components. DRC is looking into the possibility of building a community centre and installing a milk collection point in the village as part of Phase II.	KCB

Region	Municipality	Location	Ethnicity of returnee beneficiaries	No. of returnee beneficiaries (families)	Location IDPs returning from	Description	Phase	Implementing Organisation(s)	Status	Details of current status	Donor
PEJE/PEC	Kline/Klina	Berkove/Berkovo	Serb	30	Serbia	Reconstruction of 30 houses for minority returnees, 4 houses for vulnerable receiving community families, post-return assistance (food and non-food), infrastructure, income generation, IED activities.		DRC	Endorsed and awaiting funding	CP endorsed by MWG in December 2004. DRC has facilitated several GSVs to Berkove/Berkovo, with the most recent taking place in April 2005.	
PEJE/PEC	Kline/Klina	Dolc/Dolac & Dersnik/Drnsnik	Serb	40	Serbia	Reconstruction of around 20 houses in each location, dialogue/tolerance building component and community/infrastructure projects to be identified dialogue by receiving and returning communities.		ICMC (lead), CDF (housing reconstruction)	Ongoing	The concept paper was endorsed by the MWG on 04/03/04. The Municipal Assembly President has expressed general support. CDF is to be the implementing partner for the reconstruction component of the project. ICMC has drawn up a final list of IDP beneficiaries, and has also selected beneficiaries from the receiving community for reconstruction assistance. The plan is for twenty-one houses to be constructed in Drnsnik/Dersnik and 19 in Dolac/Dolc. ICMC, with UNDP funding, is to rebuild 17 houses (14 in Drnsnik/Dersnik and 3 in Dolac/Dolc), while Swedish NGO Erikshjälpen is to fund and undertake the reconstruction of the remaining 23 houses (7 in Drnsnik/Dersnik and 16 in Dolac/Dolc). UNDP is also funding the infrastructure components (water, electricity) and the IGPs in both villages. Reconstruction work is due to begin in early June and should be completed by September. ICMC is due to begin a program of inter-ethnic dialogue for the two villages on 11 May.	
PEJE/PEC	Klinë/Klina	Klinavc/Klinavac	Serb	15	Serbia, Montenegro	Reconstruction of 15 houses for returnees, IED, reconstruction assistance for 5 ethnic majority and 5 minority (Egyptian) receiving community families, infrastructure projects, IGPs.		Klinë/a municipality (lead), other agencies/organisations as and when necessary	Endorsed and awaiting funding	CP endorsed by MWG on 23/02/05. Municipality-lead project, envisaging return of 15 Serb families from Serbia and Montenegro.	
PEJE/PEC	Peje/Pec	Bellopoje/Belo Polje	Serb	24	Serbia	Reconstruction of 24 houses for minority returnees, 5 houses for the receiving community, infrastructure and income generation.	1 of 2	DRC + EP (return assistance, income generation), THW + KEK (reconstruction and infrastructure works)	Completed	The housing component was completed in mid-2003. All other components (IGP and balancing projects - school renovation, playground and 5 houses for the receiving community) were delayed due to funding issues and finally March 17th. The community projects have been finished and the other components have been completed, including the IGPs.	CCK, KCB, Danida
PEJE/PEC	Peje/Pec	Bellopoje/Belo Polje	Serb	40	Serbia	Reconstruction of 40 houses.	2 of 2	EP (lead), THW (housing), MPDL (legal/property) and IOCC & UNION (return assistance).	Ongoing	The TF meets bi-weekly. Reconstruction work is ongoing on 16 properties, 7 of which are almost complete. 19 other sites were cleared of rubble. About 40 heads of families returned as of second week of July. EP is purchasing equipment for the first 8 IGPs in Belo Polje/Bellopoje, and the five IGPs in Gorazdevac/Gorazhdec. The remaining 12 residents of Belo Polje/Bellopoje have taken part in the business training and drawn up business plans, and EP will purchase of equipment for them as well. As part of the balancing component, an annex for a new classroom in Asbreni Primary School, Peje/Pec town will be constructed, as well as 2 houses for the receiving community after final selection of beneficiaries. EP is working together with local NGO 'Syri i Vizionit' on the interethnic dialogue (improvement of access to public services for beneficiaries) together with 7 selected returnees. OSCE-funded project established a system for sharing the tools purchased for use in reconstruction work. Returnees' children will be able to attend either the school in Gorazdevac/Gorazhdec or the one in Brestovik, Directorate for Education will provide t	EAR

Region	Municipality	Location	Ethnicity of returnee beneficiaries	No. of returnee beneficiaries (families)	Location IDPs returning from	Description	Phase	Implementing Organisation(s)	Status	Details of current status	Donor
PEJE/PEC	Peje/Pec	Cige/Siga, Brestovik & Levoshe/Ljevosa	Serb	40	Serbia	The first phase envisages the reconstruction of 40 houses and associated infrastructure. The entire project envisages 90 houses. Community projects in process of identification.	1 of 2	IOM (lead) Bergamo, MPDL, THW	Ongoing	67 houses completed (45 in Brestovik, 21 in Siga/Cige, 1 in Ljevoša/Levoshe). THW is proceeding with the reconstruction of 23 houses (4 in Brestovik, 2 in Siga/Cige and 17 in Ljevoša/Levoshe). Relocation centre in Ljevoša/Levoshe completed. 70 people are on site (37 in Brestovik, 19 in Siga/Cige, 14 in Ljevoša/Levoshe). Returnees exercise FoM. Low-tension line in Siga/Cige & Brestovik completed. Outstanding: septic tanks and water connections on 17 of the remaining 17 properties in Ljevoša/Levoshe. Road and bridges projects ongoing, and rubble removal completed. Implementation of IGPs continues (livestock, small business equipment, tractor and a van). Interior works have now begun on the school. The balancing projects will consist of a sports field and a fence for the school in Brestovik, water and electricity projects in the nearby village of Dushkaje/Duskaja, and one house for a receiving community beneficiary in Brestovik (work has started on the latter). Volunteers from Italy are in the villages over the summer to make tables and chairs for the houses of the returnees.	Italian Government (KPC intervention by Dutch Govt)
PRISHTINE/PRISTINA	Lipjan/Lipljan	Magure	Ashkali	21	Kosovo / Serbia / FYRoM	Housing reconstruction for 21 Ashkali and 4 Albanian families with income generation, inter-ethnic dialogue and community development components.		Lead: GOAL. Others: IOM (income generation), Mercy Corps (food assistance on return), ARC (transport and assistance for returnees)	Completed	Reconstruction of 27 houses completed. 5 Albanian and 21 Ashkali beneficiaries have taken possession of their houses. One Ashkali family didn't return yet.	EAR
PRISHTINE/PRISTINA	Lipjan/Lipljan	Medvec/ Medvec, Hallaq I Vogel/ Mali Alas, Mostina Area	Roma / Ashkali / Egyptian	30	FYRoM/ Serbia/ Kosovo	Reconstruction of 30 houses. Reconciliation activities, employment creation, infrastructure and community development.		GOAL	Ongoing	30 houses approved by MWG. and these houses are on the final stage of reconstruction. In Medvec/Medvece the revitalization of electricity network and fencing of the gavyard are completed. In Hallaq i Vogel/Mali Alas, electricity network is completed. In Mostina, water connection for some houses is completed and asphaltting of the main road selected as infrastructure projects in cooperation with municipality is in process.	EAR
PRISHTINE/PRISTINA	Lipjan/Lipljan	Multiple locations	Ashkali	13	Serbia / FYRoM	Housing reconstruction for minority communities.		Erikshjalpen	Completed	14 houses approved by the MWG. 13 Ashkali houses and 1 Bosnjak house are completed. 12 Ashkali houses are already occupied. 14 IGPs were implemented (beneficiaries received IGPs in form of livestock - cattle and sheep).	SIDA
PRISHTINE/PRISTINA	Prishtine/ Pristina	Dodona / Moravska	Roma / Ashkali	18	Kosovo / Serbia	Housing reconstruction for 17 Roma, 1 Ashkali and 2 Albanian families with income generation, inter-ethnic dialogue and community development components.		Lead: GOAL, Others: IOM, UNHCR, UNMIK, Mercy Corps, ARC, CARE	Completed	20 houses are completed. All 20 houses are occupied by beneficiaries. They have been given income generation support (e.g. welding equipment). Regarding the infrastructure projects, three roads are completed.	EAR
PRISHTINE/PRISTINA	Obiliq/Obilic	Multiple locations	Ashkali / Serb / Roma	29	Serbia / FYRoM	Housing Reconstruction for minority communities.		Erikshjalpen / NRC	Ongoing	Erikshjalpen finished their work in 18 houses. They give the materials for some works which has to be done by the beneficiaries like windows placement. 7 families have taken occupancy. Completion of houses expected by the spring. 8 IGPs implemented (livestock, music instruments, agricultural machinery and a tent). MWG approved 11 NRC houses. All 11 houses are complete and the residents have taken occupancy.	SIDA / Norwegian
PRISHTINE/PRISTINA	Fushe Kosove/ Kosovo Polje	Multiple locations	Serb	21	Serbia	Housing Reconstruction for minority communities.		Erikshjalpen	Completed	21 houses approved by MWG for reconstruction. 21 houses are finished and 17 families have taken occupancy. IGPs for 16 beneficiaries implemented (building equipment, livestock). Erikshjalpen implemented a mini infrastructure project in order to improve electricity, water and sewerage system for 15 beneficiaries. 15 houses already have been connected to the electricity, water and sewage system.	SIDA
PRISHTINE/PRISTINA	Fushe Kosove/ Kosovo Polje	Kosovo Polje/Fushe Kosove Town	Ashkali / Serb / Roma	33	Serbia / FYRoM	Reconstruction of homes, facilitation of community awareness/reconciliation, creation of multi-ethnic employment opportunities and implementation of infrastructure projects.		EP, ARC, Municipality	Completed	33 approved houses have been completed. All houses are occupied. Out of 55 IGPs, 55 have been implemented. Sewage infrastructure project in Ashkali sector 028 is complete.	Greek foreign Ministry and GAR funds through UNDP

Region	Municipality	Location	Ethnicity of returnee beneficiaries	No. of returnee beneficiaries (families)	Location IDPs returning from	Description	Phase	Implementing Organisation(s)	Status	Details of current status	Donor
PRIZREN	Prizren	Drajcici, Sredska, Bogosevce and Lokvice villages in Zhupa Valley	Serbs / Bosniak	60	Serbia	Housing reconstruction, income generation and sustainability inputs, agricultural inputs, rehabilitation of water and electricity networks, Drajcici road reconstruction (3.3 km) for 60 minority families.		ASB	Completed	The project is complete.	EAR
PRIZREN	Prizren	Novake	Serbs	61	Serbia	Pre-return support, post-return income generation and community development for 61 Serb families and 20 resident families.		ICMC	Completed	The project is complete.	EAR, Norwegian Government/ RRRF
PRIZREN	Prizren	Novake	Serbs	61+1	Kosovo / Serbia	Housing reconstruction for 61 families, infrastructure (rehabilitation of water and electricity system, construction of school and medical facility).		ASB	Completed	ASB has completed the contracted work in the village. However, they are still visible in the village and monitor the population. (CCK made the façade plastering of all houses).	EAR, Norwegian Government, German Government
PRIZREN	Prizren	Stajkovce in Zupa/Zhupa Valley	Serbs	20 + 9+ 1	Serbia	Housing reconstruction for 29 families, IG and infrastructure.	2 of 3	ASB	Ongoing	All 20 houses completed and heads of families have returned. Another 10 houses are being constructed in Stajkovce by ASB from the remaining budget. Water supply system and sewage completed. Electric power supply completed and each house connected to main power line. 800 meters of main road repair to follow up this summer. Sustainability inputs underway. IG programme for some of the families underway. One more house for new returnee is under construction from GAR budget. Water supply project for the whole Zhupa/Zupa Valley, including Stajkovce, and construction of community center building in Musnikovo is approved by municipality awaiting for EAR fund approval.	EAR/GAR
PRIZREN	Prizren	Smac/Smaq and Gornja Srbica/Serbica e Eprme/Upper Srbica	Serbs	50	Serbia	Housing reconstruction for 50 families, IED, IG and infrastructure project.	2 of 3	ASB/RRRF/ICMC	Ongoing	8 houses completed in Smac by RRRF, and TPA signed. 2 houses in G.Srbica for minor repairs assessed by ICMC but on hold. ICMC provided sustainability inputs to all 8 houses in Smac. Income generation grant, as the second phase, distributed to three families in Smac by RRRF (one mini chicken farm, a motor cultivator and a locksmith tools). Community development voucher scheme to follow by RRRF as the third phase. All 8 houses connected to the main water supply system by the end of May. CP for 40 houses in Smac and G.Srbica, 4 km of road repair and an ambulance facility in Smac approved by MWG. The municipality will be funding the construction of new sewage in Smac village and water supply system in D.Srbica from its own budget, Mercy Corps has made the design and will have the role of implementing partner. The project is in the phase of tendering.	UNDP/EAR
PRIZREN	Prizren	Donja Srbica/Serbica e Poshtme/Landovica	Serbs/Roma	2+23	Serbia	Housing reconstruction, IED, IG	2 of 3	RRRF/ASB	Ongoing	The house constructed by RRRF for one Egyptian family returned in 2003 in the village Landovica. The house constructed by mid Dec. 2004 for Roma family returned in D.Srbica in 2004. Sustainability inputs provided. TF on organised return to D.Srbica established. First joint meeting of IDPs and receiving community leaders ended successfully. GIV for D.Srbica took place on April 28, 05. New leader of D.Srbica village elected. ICMC is planning to organise the workshops by mid June with participation of youth, women and adults from D.Srbica. A group of D.Srbica villagers met the IDPs from D.Srbica in Montenegro by the end of June.	EAR
PRIZREN	Prizren	Prizren town	Serbs/Roma/Bosnian	3+5+30	Serbia	Housing reconstruction, IED, IG	1 of 3	RRRF/ARC	Endorsed and awaiting funding	3 houses constructed for Serbs returned in Prizren town in 2003 by RRRF. Two houses for Roma families completed by mid Dec. 2004 in Prizren town. Socio-economic assistance distribution completed. Community voucher scheme still to be implemented. 3 families in Prizren town returned, and their houses assessed by ARC for small repair. TF for Prizren town established. CP for 30 families to return in Prizren town submitted by NGO "Sveti Spas" on June 15, 05. MWG discussed the CP but not approved yet. GIV held in Belgrade, Kraljevo and Krusevac on 8th and 9th of July 2005 with the IDP from Prizren town.	UNDP
PRIZREN	Prizren	Zupa/Zhupa Valley	Serbs/Bosnians	7+7+2	Serbia	Housing reconstruction, IED, IG	1 of 3	RRRF	Ongoing	Five Serbs and two Bosnian families returned in Zupa Valley in 2003. Four Serbs and three Bosnian family returned in Zupa Valley in 2004. Socio-economic assistance distribution completed. Community voucher scheme still to be implemented. One Serb returnee in Sredska and one Bosnian returnee in Nebregoste (Zupa Valley) returned in 2005, recently qualified by RRRF for housing reconstruction. Return of Serbs has recently started taking place in Gornje selo village.	UNDP/GAR

Region	Municipality	Location	Ethnicity of returnee beneficiaries	No. of returnee beneficiaries (families)	Location IDPs returning from	Description	Phase	Implementing Organisation(s)	Status	Details of current status	Donor
PRIZREN	Dragas/h	Radesa and Vraniste villages	Gorani	26	Serbia	IED and cooperation, housing reconstruction, IG and infrastructure projects.	2 of 2	ICS	Ongoing	24 houses reconstructed/refurbished for the returnees who arrived late 2004. Work in progress on two community projects. Construction of small bridge, and rehabilitation of road in the village Radesa completed and officially opened for use. Paving of the main street in Radesa didn't start yet. Street lighting and water supply projects in Vraniste still pending. All co-financed by the municipality. TF in consultation with ORC used the project budget surplus for 2 more beneficiaries returned in April (in Mlike and Radesa). Construction material for 2 families who arrived in April 2005 already delivered. Training for micro credit and IG for 10 families completed. Micro credits distribution for 26 families to start on July 4, 2005. In the end each family will be distributed a cow as the sustainability input. The project supposedly to be completed by July 30, 2005. Three CP on return in Gora area submitted by local NGOs, "Mother Theresa", "Memlecet-Vatan" and "IFES" approved by MWG and sent for consideration to ORC.	GAR-0011/UNDP

Region	Municipality	Location	Ethnicity of returnee beneficiaries	No. of returnee beneficiaries (families)	Location IDPs returning from	Description	Phase	Implementing Organisation(s)	Status	Details of current status	Donor
PRIZREN	Dragas/h	Brod/Vraniste/Zli Potok	Gorani	1+2+3	Serbia	Housing reconstruction, IED, IG	2 of 2	RRRF	Ongoing	One Gorani family returned in 2003 in the village Brod. Two Gorani families returned in 2004 in Vraniste and Brod. Socio-economic assistance distribution completed. Community voucher scheme still to be implemented. Three Gorani families returned in 2005 in Zli Potok, Kukuljane and Vraniste. Construction of their houses started.	UNDP/GAR
PRIZREN	Suhareke/Suva Reka	Suva Reka Town	Ashkali	7	FYROM	Housing reconstruction and IG for 7 returnee families (44 individuals), shelter support for 9 vulnerable families and infrastructure (road rehabilitation)	1 of 3	ARC	Endorsed and awaiting funding	All 7 heads of families signed UNHCR Voluntary Repatriation Forms. The TF has approved the project document and ARC has pitched their proposal to their donors. MWG endorsed the CP and sent to ORC.	
Prizren	Rahovec/Orahovac	Zoqisht/Zociste/Upper Orahovac/Velika Hoca	Serbs	40	Serbia	Housing; reconstruction. infrastructure, sustainability	1 of 3	MCR, ASB	Ongoing	CP for Zociste approved by MWG on Feb.3,05. ASB CP sent for funding consideration, expecting to be approved by the end of third week of May 05. GIV exercised on April 1, 05, attended by some over 40 IDPs ended successfully. Between 38-44 IDPs are listed for return in Zociste. GSV exercised by 10 IDPs on April 28, 05 ended successfully. GSV for other returnees in Zociste will follow in June and July this year, organised by DRC, ASB. TF not established yet. MCR has elected a building company from Orahovac that started the construction works on June 11th, for 44 listed families to return to Zociste. Project consists of housing reconstruction, water supply system construction, sewage, medical facility and electrification.	